

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2nd QUARTER, CY 2020

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
SOCIAL DEVELOPMENT										
ECONOMIC DEVELOPMENT										
Construction of Road Leading to Evacuation Center, Brgy. Santiago	Baras	1,337,278.24	06/08/20	08/06/20	40%	529,454.44		3/12/2020	CSGER CONST. CORPORATION	on-going
Improvement / Construction of Drainage Canal at A. Mabini St. Brgy. Kaytome	Binangonan	2,287,005.64	06/08/20	08/26/20	38%	860,587.87		3/12/2020	MAK-JAMS CONSTRUCTION	on-going
Improvement / Concreting of Sapang-Malakaban Interconnecting Road.,Brgy. Sapang / Malakaban	Binangonan	5,601,251.32	06/08/20	09/15/20	5%	277,228.39		3/12/2020	KIT UBIADAS CONSTRUCTION CORPORATION	on-going
Concrete Overlay and Improvement of Drainage Canal at St. Dominic Street., Brgy. Janosa	Binangonan	1,299,008.48	06/08/20	08/06/20	10%	128,608.32		3/12/2020	KIT UBIADAS CONSTRUCTION CORPORATION	on-going
Construction of Stone Masonry for Slope Protection (portion) of creek at Purok I, Brgy. Bayugo	Jalajala	4,363,998.80	06/08/20	09/05/20	10%	432,261.33		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	on-going
Construction of Stone Masonry for Slope Protection (portion) of Creek at Purok 5, Brgy. Bayugo	Jalajala	4,977,619.58	06/08/20	09/05/20	8%	394,597.63		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	on-going
Improvement / Concreting of N. Venadas Street, Sitio Labac., Brgy. San Guillermo	Morong	1,519,139.41	06/08/20	08/16/20	10%	150,403.88		3/12/2020	GUIYANGCO CONSTRUCTION AND SUPPLY	on-going
Construction of Stone Masonry for Slope Protection (portion) of Pililla River, Sitio Libid, Brgy. Hulo	Pililla	7,496,658.44	06/08/20	12/04/20	10%	742,926.38		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	
Construction of Stone Masonry for Slope Protection (portion) of Matagbak Creek, Sitio Matagbak, Brgy. Bagumbayan	Pililla	5,498,422.45	06/08/20	09/07/20	10%	544,583.84		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	
Concreting of Road at Saint Pancratius Street Park Place Village, Brgy. San Isidro, Cainta, Rizal	Cainta	2,479,886.06	07/22/20	10/09/20				7/7/2020	S.B. SORIANO CONSTRUCTION	bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Construction of Drainage Canal at I.D. Julian Street, Brgy. Iglesia, Cardona, Rizal	Cardona	898,261.60	07/22/20	09/19/20				7/7/2020	LARD BUILDERS	bided
Improvement / Rehabilitation of E. Pillas Street (portion), Brgy. Punta, Jalajala, Rizal	Jalajala	1,099,746.64	07/22/20	09/27/20				7/7/2020	GKB BUILDERS	bided
Rehabilitation of Feeder Road at Sitio Calasiao, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,494,259.17	07/22/20	09/19/20				7/7/2020	LARD BUILDERS	bided
Concreting (Portion) of Rambo Feeder Road, Brgy. Halayhayin, Pililla, Rizal	Pililla	8,475,449.27	07/22/20	10/01/20				7/7/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	bided
Improvement / Construction of Stone Masonry for Slope Protection and Concreting of Creek bed., Brgy. Malakaban, Binangonan, Rizal	Binangonan	3,111,979.00	07/30/20	10/17/20				7/16/2020	KIT UBIADAS CONSTRUCTION CORPORATION	bided
Improvement / Concreting of Burbank Street (Area 10 & 11) at Brookside Hills Subd. Brgy. San Isidro, Cainta, Rizal	Cainta	4,498,938.88	07/30/20	10/17/20				7/16/2020	FLAG CONSTRUCTION CORP.	bided
Rehabilitation/Improvement of road at Sitio Pinagkitran, Brgy. Boor, Cardona, Rizal	Cardona	1,997,935.84	07/30/20	10/09/20				7/16/2020	FLAG CONSTRUCTION CORP.	bided
Rehabilitation / Concreting of Bayanihan Street, Brgy. 3rd district, Jalajala, Rizal	Jalajala	1,605,821.75	07/30/20	10/17/20				7/16/2020	OLIVER AQUINO CONSTRUCTION	bided
Concreting (Portion) of Road at Pililla GK Village, Pililla, Rizal	Pililla	1,711,067.40	07/30/20	10/19/20				7/16/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	bided
Concreting / Construction of Drainage Canal of Road at Daang Tubo East, Brgy. Guinang Bayan I, San Mateo, Rizal	San Mateo	979,204.85	07/30/20	10/17/20				7/16/2020	JRD-D2 ENTERPRISE	bided

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA

(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES

(Sgd) Governor