

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2018**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
ECONOMIC DEVELOPMENT								
Asphalt Overlay & Concrete Reblocking of Road at Purok 4 & 5 at Brgy. Palay-Palay, Jalajala, Rizal	Jalajala	1,499,781.01	04/13/18	06/03/18	100%	1,489,776.33		
Asphalt Overlay of P. Torres St., Brgy. Special District, Jalajala, Rizal	Jalajala	1,499,774.90	04/13/18	05/22/18	100%	1,495,317.10		
Asphalt Overlay of C. Villaran St., Brgy. Special District, Jalajala, Rizal	Jalajala	1,599,425.14	04/13/18	05/22/18	100%	1,594,996.41		
Asphalt Overlay of G. Seña St., Brgy. Special District, Jalajala, Rizal	Jalajala	1,699,802.86	04/13/18	05/22/18	100%	1,695,090.80		
Asphalt Overlay (portion) of Roads at Sitio Ilog Dulo, Sitio Dungot & Sitio Banay-Banay, Brgy. Punta, Jalajala, Rizal	Jalajala	5,197,719.38	04/13/18	05/22/18	100%	5,186,977.18		
Asphalt Overlay of T. Balajadia St., Brgy. Sipsipin, Jalajala, Rizal	Jalajala	1,799,830.02	04/13/18	05/22/18	100%	1,793,826.39		
Improvement/Construction of Drainage Canal at Lapu-Lapu St., Brgy. San Isidro, Tanay, Rizal	Tanay	1,419,145.90	04/13/18	06/27/18	100%	1,410,115.25		
Asphalt Overlay of M. Dela Vega St., Brgy. 3rd District, Jalajala, Rizal	Jalajala	1,699,721.82	05/22/18	06/22/18	100%	1,691,888.98		
Improvement/Asphalt Overlay (Portion) of M. Vallesteros St., Brgy. Concepcion, Baras, Rizal	Baras	549,924.63	05/22/18	06/22/18	100%	547,363.77		
Asphalt overlay (Portion) of J. Sta. Catalina St., Brgy. San Juan, Morong, Rizal	Morong	3,104,189.88	05/22/18	06/30/18	100%	3,092,740.55		
Asphalt overlay (Portion) of Capinpin St., Brgy. San Juan, Morong, Rizal	Morong	1,152,235.69	05/22/18	06/30/18	100%	1,151,510.19		
Concreting (portion) of Carungay St. Extension, Brgy. Malaya, Pililla, Rizal	Pililla	665,349.06	05/22/18	07/28/18	70%	463,880.38		on-going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Concreting (Phase 2) of Balagbag Road at Sitio Balagbag, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,699,221.53	05/22/18	08/09/18	32%	1,181,469.02		suspended
Ripraping for slope protection (Portion) of creek at BANAILVILLE, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	889,614.78	05/22/18	08/09/18	32%	282,985.63		suspended
Improvement/Concreting of Road (Phase 2) at Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	1,299,437.74	05/22/18	07/28/18	70%	903,306.19		on-going
Improvement/Construction of drainage canal at Avocado St., Brgy. Sampaloc, Tanay, Rizal	Tanay	997,329.22	05/22/18	07/24/18	64%	633,133.41		on-going
Concreting and construction of drainage canal at Road 2, Sitio New Ilaya, Brgy. San Andres, Tanay, Rizal	Tanay	1,214,159.66	05/22/18	08/01/18	63%	759,246.45		on-going
Improvement/Construction of drainage canal at Mabolo St., Brgy. Sampaloc, Tanay, Rizal	Tanay	908,465.80	05/22/18	07/24/18	25.00%	225,110.52		on-going
Concreting of Verallo St., Brgy. Daraitan, Tanay, Rizal	Tanay	1,299,037.66	05/22/18	08/01/18	92.00%	1,187,111.63		on-going
Concreting and construction of drainage canal (Portion) of Korokan St., Brgy. San Andres, Tanay, Rizal	Tanay	1,499,309.58	05/22/18	08/01/18	74%	1,102,928.87		on-going
Improvement/Construction of Drainage Canal at Concepcion St., Brgy. Dalig, Cardona, Rizal	Cardona	3,386,270.91	05/25/18	08/12/18	35%	1,180,962.94		on-going
Concreting of Teofilo Belleza St., Brgy. 3rd District, Jalajala, Rizal	Jalajala	610,105.06	05/25/18	07/31/18	82%	497,006.72		on-going
Construction of Drainage Canal (portion) of Sitio Central Road, Brgy. Punta, Jalajala, Rizal	Jalajala	215,155.05	05/25/18	07/31/18	82%	173,151.24		on-going
Asphalt Overlay & Concrete Reblocking (portion) of Matagbak Feeder Road, Sitio Matagbak, Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,393,631.75	05/25/18	08/04/18	25%	346,404.79		suspended
Improvement/Concreting (portion) of Dama de Noche St. at Nieves Hills Subd., Brgy. San Isidro, Angono, Rizal	Angono	494,541.05	06/08/18	08/10/18	20%	98,307.26		on-going
Improvement/Construction of Drainage Canal at J.P. Rizal St., Brgy. Kaytome, Binangonan, Rizal	Binangonan	1,308,220.70	06/08/18	08/14/18	18%	233,935.54		on-going
Improvement/Concreting of Road at Santos Compound, Brgy. Muzon, Taytay, Rizal	Taytay	1,396,830.66	06/08/18	08/26/18	10%	138,842.54		on-going
Concreting with Stone Masonry Side Protection of E. Tantiogco St., Sitio Upper Puang, Brgy. Sipsipin, Jalajala, Rizal	Jalajala	1,003,344.92	06/08/18	08/10/18	60%	596,850.68		on-going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Construction of Single Barrel Box Culvert at De Jesus St., Sitio Agas-As, Brgy. San Guillermo, Morong, Rizal	Morong	1,374,462.35	06/08/18	08/26/18	42%	573,499.58		on-going
Rehabilitation/Concreting (portion) of Waling Waling St., Modesta Village, Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	1,592,103.30	06/08/18	08/14/18	15%	237,133.43		on-going
Improvement/Construction of Drainage Canal at E. Quirino St., Brgy. San Isidro, Tanay, Rizal	Tanay	2,848,820.72	06/08/18	09/15/18	20%	567,557.27		on-going
Rehabilitation/Improvement of Quarry Road at Brgy. Pantok-Brgy. Palangoy, Binangonan, Rizal	Binangonan	7,736,676.85	06/28/18	10/25/18				started
Improvement & Concrete Reblocking (portion) of Mahabang Parang-Lunsad Interconnecting Road , Binangonan, Rizal	Binangonan	8,949,735.97	06/28/18	12/04/18				started
Concreting of Feeder Road at Sitio Tanuan I & Sitio Tanuan II, Brgy. Palay-Palay, Jalajala, Rizal	Jalajala	1,584,961.33	06/28/18	08/30/18				started
Improvement/Upgrading/Concreting of Old Market Road, Brgy. Patunhay, Cardona, Rizal	Cardona	4,196,664.70	06/28/18	09/15/18				started
Improvement/Construction of Drainage Canal at 8th & 9th St., San Martin Subd., Brgy. San Isidro, Angono, Rizal	Angono	444,240.11	07/10/18	09/07/18				bidded
Improvement/Construction of Drainage Canal at E. Rodriguez Extension St. & Baltazar St., Brgy. Bombong, Binangonan, Rizal	Binangonan	1,514,698.44	07/10/18	09/27/18				bidded
Construction of Drainage Canal at Espiritu St., Sitio Caniogan, Brgy. CCL, Morong, Rizal	Morong	1,300,530.63	07/10/18	09/25/18				bidded
Construction of Drainage Canal at Nanalig Extension, Brgy. Malaya, Pililla, Rizal	Pililla	254,513.87	07/10/18	08/22/18				bidded
Concreting of M. Pranada St. at Brgy. Daraitan, Tanay, Rizal	Tanay	2,997,316.09	07/10/18	09/27/18				bidded
Improvement/Concreting of Road Lot D-5 at Sitio Mata, Brgy. Palangoy, Binangonan, Rizal	Binangonan	595,982.95	08/01/18	09/29/18				bidded
Concreting of Road at Creek Side, Sitio Panghulo, Floodway A, Brgy. San Juan, Taytay, Rizal	Taytay	376,834.80	08/01/18	09/29/18				bidded
Improvement of Ejercito Avenue, Brgy. San Juan, Taytay, Rizal	Taytay	41,731,543.39	08/01/18	03/28/19				bidded

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		

LUISITO G. MUNSOD
(Sgd) Provincial Engineer

CORAZON B. RAMOS
(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES
(Sgd) Governor