

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2021

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
SOCIAL DEVELOPMENT										
Construction of 2-storey Ynares Multi-Purpose Building at D.M Subd.,Brgy., San Andres, Cainta, Rizal	Cainta	3,359,637.43	08-Mar-21	21-Jul-21	100%	3,003,495.66		27-Jan-21	Steelbend Construction Inc.	Complete as of July 7, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences Phase 6, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,399,996.54	08-Mar-21	22-Jul-21	100%	3,043,808.37		27-Jan-21	Diamond Blessed Construction	Complete as of July 21, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences PH4 Block 25, Brgy., San Isidro, Rodriguez, Rizal	Rodriguez	3,321,506.02	08-Mar-21	01-Aug-21	100%	2,989,355.42		27-Jan-21	CSGER Construction Corp.	Complete as of July 28, 2021
Construction of 2-storey Ynares Multi-Purpose Building & MRF at Cresda Ville 2, Brgy., San Juan, Taytay, Rizal	Taytay	3,049,573.26	08-Mar-21	14-Aug-21	100%	1,516,525.41		27-Jan-21	Kit Ubiadas Construction Corp.	Complete as of August 9, 2021
Construction of 1-Storey Ynares Multi-Purpose Building at Meralco Village, Brgy., Palangoy, Binangonan, Rizal	Binangonan	2,168,190.30	21-Apr-21	19-Jul-21	100%	1,529,774.16		15-Mar-21	Kit Ubiadas Construction Corp.	Complete as of July 16, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Vocalan Compound, Brgy., Pag-Asa, Binangonan, Rizal	Binangonan	3,779,681.12	21-Apr-21	03-Sep-21	100%	1,315,719.49		15-Mar-21	Trancom Engineering Const.	Complete as of September 2, 2021
Construction of Ynares Multi-Purpose Building, Jalajala, Rizal	Jalajala	4,010,233.42	21-Apr-21	23-Sep-21	100%	1,597,651.96		15-Mar-21	Trancom Engineering Const.	Complete as of September 3, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Golden City Subd.,Brgy., Dolores, Taytay, Rizal	Taytay	4,167,324.28	21-Apr-21	23-Sep-21	3%	124,325.11		15-Mar-21	EGF Enterprise & Const.	Terminated
Construction of Ynares Multi-Purpose Building (Tribal Hall) at Sitio Mabolo, Brgy., Puray, Rodriguez, Rizal	Rodriguez	3,784,298.09			56%	750,821.52		27-Apr-21	CSGER Construction Corp.	Suspended

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Construction of 2-storey Ynares Multi-Purpose Building (Health Center/ Brgy. Annex Office) at N.V Dela Costa Homes V, Brgy., Burgos, Rodriguez Rizal	Rodriguez	3,680,835.99	31-May-21	13-Oct-21	90%	1,104,250.80		27-Apr-21	A.M. GOTO CONSTRUCTION	on going
Construction of 2-storey Ynares Multi-Purpose Building at Vista Verde Executive Village Phase 4, Brgy., San Isidro, Cainta, Rizal	Cainta	3,459,499.55	06-Jul-21	18-Nov-21	64%			07-Jun-21	TRANCOM ENGINEERING CONSTRUCTION	on going
Construction of Multi-Purpose Building , Brgy. San Gabriel, Teresa, Rizal	Teresa	18,917,343.34	06-Jul-21	03-May-22	25%			07-Jun-21	R.S.F. CONSTRUCTION	on going
Improvement of 1-Storey Multi-Purpose Bldg. (Health Center), at Brgy. Malaya, Pililla, Rizal	Pililla	472,732.59								bided
ECONOMIC DEVELOPMENT										
Concreting of Maysawa Road, Brgy., Cuyambay, Tanay, Rizal	Tanay	4,994,345.83	03/22/21	07/19/21	100%	4,274,406.83		04-Feb-21	MJP Const. Corp.	Complete as of July 12, 2021
Improvement/Rehabilitation of Road and Construction of Drainage Canal at JM Basa St., and Alley,Brgy., Libid, Binangonan, Rizal	Binangonan	6,794,304.43	04/28/21	10/28/21	50%	947,329.08		24-Mar-21	Kit Ubiadas Const. Corp.	on-going
Improvement/Rehabilitation/Concreting (portion) of Oja Road at Sitio Mambalon, Brgy., Mahabang Parang, Binangonan, Rizal	Binangonan	5,198,383.71	04/28/21	10/04/21	100%	3,518,670.32		24-Mar-21	Kit Ubiadas Const. Corp.	Complete as of August 8, 2021
Improvement of Mahabang Parang Lunsad Road, Brgy. Lunsad, Binangonan, Rizal	Binangonan	9,999,835.58	05/31/21		48%	1,790,913.68		27-Apr-21	L. EUSEBIO ACE DEVELOPMENT CORP.	Suspended
Improvement/Concreting and Construction of Drainage Canal at M.H Del Pilar Street, Sitio Tibagan, Brgy., Libid, Binangonan, Rizal		2,799,760.18						Cancelled		
Improvement of Road Brgy. Ithan, Binangonan, Rizal		3,999,729.37	06-Jul-21		62%			07-Jun-21	L. EUSEBIO ACE DEVT. CORP.	Suspended
Construction of Stone Masonry for Side Protection (Portion) of Felipe Braza Creek at Sitio Naglabas., Brgy. Pagkalinawan, jalajala, Rizal	Jalajala	25,049,145.19	06-Jul-21		33%			07-Jun-21	L. EUSEBIO ACE DEVT. CORP.	on-going
Construction of Stone Masonry for Side Protection (Portion) of Turnina River., Brgy. Bagumbong, Jalajala, Rizal	Jalajala	4,599,675.56	06-Jul-21	03-Oct-21	100%			07-Jun-21	ANROL CONSTRUCTION	Complete as of September 29, 2021

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Construction of Stone Masonry for Side Protection (Portion) of Creek at Purok 5., Brgy. Bayugo, Jalajala, Rizal	Jalajala	6,989,064.74	06-Jul-21	22-Nov-21	65%			07-Jun-21	ANROL CONSTRUCTION	on-going
Construction of Stone Masonry for Side Protection (Portion) of Creek at Purok 6., Brgy. Bayugo, Jalajala, Rizal	Jalajala	8,999,080.72	06-Jul-21	12-Dec-21	58%			07-Jun-21	L. EUSEBIO ACE DEVT. CORP.	on-going
Construction of Box Culvert at Kinahulugan Creek, Matagbak Feeder Road, Brgy., Bagumbayan, Pililla, Rizal	Pililla	1,499,370.60	06-Jul-21	13-Sep-21	100%			07-Jun-21	KIT UBIADAS CONSTRUCTION CORP.	Complete as of September 8, 2021
Improvement of Taytay - Angono Coastal Road, Taytay, Rizal	Taytay	6,546,778.78	06-Jul-21	03-Oct-21	97%			07-Jun-21	L. EUSEBIO ACE DEVT. CORP.	on-going
Improvement/Construction of Drainage Canal at Villaran Street, Brgy. Special District, Jalajala, Rizal	Jalajala	1,996,971.90								
Cosntruction of Stone Masonry for Slope Protection (porion) of Gupiing Creek at Sitio Gupiing, Brgy. Lunsad, Binangonan, Rizal	Binangonan	3,999,999.34								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA
(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES
(Sgd) Governor