

20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 1st QUARTER, CY 2014

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
2. Const. of Triple Barrel Box Culvert at Creek of Tabing Ilog, Phase I, Bagong Nasyon II, Brgy. San Isidro, Antipolo, Rizal	Brgy. San Isidro, Antipolo, Rizal	1,519,956.04	28-Feb-13	19-Jun-13				with suspension order
19. Const. of Suspension Footbridge at Embalkadero, Brgy. Wawa, Pililla, Rizal	Brgy. Wawa, Pililla, Rizal	1,800,895.94	6-Mar-13	16-May-13				with suspension order
18. Rehabilitation/Imprvt. of Road Leading to San Mateo Landfill, San Mateo, Rizal	San Mateo, Rizal	17,971,059.64	26-Mar-13	12-Aug-13				with suspension order
6. Const. of 2-storey Ynares Multi-Purpose Bldg. at Duraville Subd., Phase II, Brgy. Mahabang Parang, Angono, Rizal	Brgy. Mahabang Parang, Angono, Rizal	2,778,236.51	18-Dec-13	16-Apr-14				on-going
1. Const. of Suspension Footbridge at Sitio Paglitao, Brgy. Calawis, Antipolo, Rizal	Brgy. Calawis, Antipolo, Rizal	1,277,656.57	13-Jan-14	18-Apr-14				on-going
18. Asphalt Overlay of Roads at Pililla & Tanay, Rizal; a) Asphalt Overlay of Libid Extension & portion of Road at Sitio Culitis, Brgy. Hulo, Pililla, b) Asphalt Overlay of Quitiong St., Brgy. Takungan, c) Asphalt Overlay of Lorenzo Ramos St., Brgy. Kaybuto, Tanay	Pililla & Tanay, Rizal	2,768,384.72	28-Mar-14	28-Apr-14				on-going
3. Impr./Const. of Drainage System at Ynares St., Brgy. Macamot, Binangonan, Rizal	Brgy. Macamot, Binangonan, Rizal	966,386.75	11-Apr-14	9-Jun-14				bidded
4. Const. of 3-units Artesian Well & Repainting of Elevated Water Tank & Replacement of Pump and Motor at Brgy. Habagatan & Brgy. Rayap, Binangonan, Rizal; a) Const. of 3-units Artesian Well at Brgy. Habagatan, b) Repainting of Elevated Water Tank & Replacement of Pump and Motor at Talim Point National High School, Brgy. Rayap	Brgy. Habagatan & Brgy. Rayap, Binangonan, Rizal	852,839.44	11-Apr-14	25-Jun-14				bidded
9. Impr./Conc. (portion) of Sigundo Pillas St., Brgy. Punta, Jalajala, Rizal	Brgy. Punta, Jalajala, Rizal	970,146.60	11-Apr-14	20-May-14				bidded
10. Impr./Conc. of Tanawan St., Sitio Libis, Brgy. Bombongan, Morong, Rizal	Brgy. Bombongan, Morong, Rizal	1,044,241.72	11-Apr-14	9-Jun-14				bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
11. Impr./Conc. (portion) of Garrovillas St. Extension, Sitio Upper Balanti, Brgy. San Jose, Morong, Rizal	Brgy. San Jose, Morong, Rizal	999,039.88	11-Apr-14	9-Jun-14				bided
16. Const. of Spillway & Drainage Canal at Sitio Kislatan, Sitio Mababang Buhangin & Brgy. Proper, Brgy. Mascap, Montalban, Rizal; a) Const. of Spillway at Sitio Kislatan & Sitio Mababang Buhangin, b) Const. of Drainage Canal at Brgy. Proper, Brgy. Mascap	Brgy. Mascap, Montalban, Rizal	2,238,805.32	11-Apr-14	9-Jun-14				bided
17. Rehab./Gravel Surfacing of Main Road at Brgy. Macabud, Montalban, Rizal	Brgy. Macabud, Montalban, Rizal	4,742,509.84	11-Apr-14	30-Jun-14				bided
20. Impr./Asphalt Overlay portion of L. Manahan St. & Lopez Jaena St, Brgy. Dulongbayan I, San Mateo, Rizal	Brgy. Dulongbayan I, San Mateo, Rizal	1,486,534.06	11-Apr-14	12-Jun-14				bided
21. Impr./Conc. (portion) of Semion dela Carzada St., Brgy. Daraitan, Tanay, Rizal	Brgy. Daraitan, Tanay, Rizal	1,498,793.99	11-Apr-14	13-Jun-14				bided
1. Impr./Conc. of Sta. Barbara St. & Sta. Isabel St. (phase 2) at Penafrancia Hills Subd., Brgy. Cupang, Antipolo, Rizal	Brgy. Cupang, Antipolo, Rizal	996,038.90	22-Apr-14	28-Jun-14				bided
2. Rehab./Riprapping for Side Protection (portion) of Creek at Villa Gloria I Subd., Brgy. San Isidro, Angono, Rizal	Brgy. San Isidro, Angono, Rizal	1,918,310.48	22-Apr-14	10-Jul-14				bided
3. Impr./Upgrading/Conc. (portion) of Tanguile St., Brgy. San Vicente, Angono, Rizal	Brgy. San Vicente, Angono, Rizal	999,404.64	22-Apr-14	20-Jun-14				bided
4. Impr./Conc. (portion) of Simplicio Pereira St., Purok IV, Brgy. Tatala, Binangonan, Rizal	Brgy. Tatala, Binangonan, Rizal	1,010,970.72	22-Apr-14	24-Jun-14				bided
5. b) Impr./Const. of Drainage System of Jacinto St., Sitio Gupiing, Brgy. Lunsad, Binangonan, Rizal	Brgy. Lunsad, Binangonan, Rizal	193,342.14	22-Apr-14	12-Jun-14				bided
6. Impr./Const. of Drainage System (portion) of Saint Bernard St., Brgy. Pantok, Binangonan, Rizal	Brgy. Pantok, Binangonan, Rizal	797,875.24	22-Apr-14	16-Jun-14				bided
7. Const. of Drainage System at Saudi Village, Brgy. Lunsad, Binangonan, Rizal	Brgy. Lunsad, Binangonan, Rizal	861,400.32	22-Apr-14	20-Jun-14				bided
8. Impr./Conc. (phase 3) of Catleya 2 St., Brgy. Mambog, Binangonan, Rizal	Brgy. Mambog, Binangonan, Rizal	798,596.24	22-Apr-14	14-Jun-14				bided
9. Impr./Asphalt Overlay of Roads at Binangonan & Baras, Rizal; a) Impr./Asphalt Overlay of Rockwell St.& Snyder St. at Meralco Village, Brgy. Palangoy, Binangonan, b) Impr./Asphalt Overlay (portion) of Nagpatong St., Brgy. San Juan, Baras	Binangonan & Baras, Rizal	2,192,401.25	22-Apr-14	23-May-14				bided
10. Rehab./Concrete Reblocking with Riprap Side Protection of Binangonan - Pila-Pila Road, Brgy. Pila-Pila Binangonan, Rizal	Brgy. Pila-Pila Binangonan, Rizal	999,612.33	22-Apr-14	20-Jun-14				bided

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
11. Impr./Conc. of Road A & portion of Road B at Sitio Siwang Extension (Blk. 16-20), Floodway B, Brgy. San Juan, Taytay, Rizal	Brgy. San Juan, Taytay, Rizal	731,469.92	22-Apr-14	20-Jun-14				bidded
12. Impr./Conc. (portion) of Road C & Road D at Sitio Siwang Extension (Blk. 16-20), Floodway B, Brgy. San Juan, Taytay, Rizal	Brgy. San Juan, Taytay, Rizal	611,682.91	22-Apr-14	20-Jun-14				bidded
13. Impr./Conc. & Riprapping for Side Protection (Phase 2) of Block 65, Damayan, Floodway B, Brgy. San Juan, Taytay, Rizal	Brgy. San Juan, Taytay, Rizal	861,136.72	22-Apr-14	20-Jun-14				bidded
14. Impr./Conc.. (Phase 4) of Orchids St., Sitio Balik Saka, Brgy. Pinugay, Baras, Rizal	Brgy. Pinugay, Baras, Rizal	993,863.70	22-Apr-14	12-Jun-14				bidded
16. Rehab./Concreting with Drainage Canal (portion) of San Pedro St., Brgy. Del Remedio, Cardona, Rizal	Brgy. Del Remedio, Cardona, Rizal	894,457.30	22-Apr-14	10-Jul-14				bidded
17. Impr./Conc. of Access Road leading to Ynares Multi-Purpose Covered Court at Brgy. Iglesia, Cardona, Rizal	Brgy. Iglesia, Cardona, Rizal	1,158,482.98	22-Apr-14	10-Jul-14				bidded
18. Impr./Conc. (portion) of Martin St., Sitio Sampalucan, Brgy. Pagkalinawan, Jalajala, Rizal	Brgy. Pagkalinawan, Jalajala, Rizal	799,094.22	22-Apr-14	31-May-14				bidded
19. Impr./Conc. (portion) of Sangalang St. Brgy. Pagkalinawan, Jalajala, Rizal	Brgy. Pagkalinawan, Jalajala, Rizal	998,359.38	22-Apr-14	31-May-14				bidded
24. Impr./Conc. (Phase 5) of Pahang Feeder Road, Sitio Pahang, Brgy. Halayhayin, Pililla, Rizal	Brgy. Halayhayin, Pililla, Rizal	999,832.49	22-Apr-14	8-Jun-14				bidded
26. Conc. of Road from Barangay Hall to Pintong Bukawe Elem. School, Brgy. Pintong Bukawe, San Mateo, Rizal	Brgy. Pintong Bukawe, San Mateo, Rizal	1,801,779.37	22-Apr-14	31-May-14				bidded
27. Impr./Conc. Overlay (portion) of Jupiter St., at Sta. Maria Subd., Brgy. Ampid I, San Mateo, Rizal	Brgy. Ampid I, San Mateo, Rizal	998,936.12	22-Apr-14	20-Jun-14				bidded
28. Impr./Conc. of Roads at Tanay Gawad Kalinga Village (Relocation Site), Sitio Gabihan, Brgy. Tandang Kutyo, Tanay, Rizal	Brgy. Tandang Kutyo, Tanay, Rizal	7,144,520.76	22-Apr-14	8-Sep-14				bidded
30. Impr./Conc. (portion) of Road at Brgy. Sampaloc & Brgy. Kaybuto, Tanay, Rizal; a) Impr./Conc. (portion) of Rosal St., Purok 4, Brgy. Sampaloc, b) Conc. (portion) of J.M. Catolos Ext., Brgy. Kaybuto	Brgy. Sampaloc & Brgy. Kaybuto, Tanay, Rizal	659,050.10	22-Apr-14	31-May-14				bidded
2. Impr./Conc. (portion) of Road at Tanag-Carigma Ext., Brgy. San Jose, Antipolo, Rizal	Brgy. San Jose, Antipolo, Rizal	997,234.67	24-Apr-14	22-Jun-14				bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
3. Impr. of Drainage System at Pleasant St. to Warm St., Summerville (3 & 4) Subd., Brgy. Mayamot, Antipolo, Rizal	Brgy. Mayamot, Antipolo, Rizal	926,758.98	24-Apr-14	22-Jun-14				bided
4. Impr./Conc. (Phase 2) of Diamond St., Teremil Subd., Brgy. Mambugan, Antipolo, Rizal	Brgy. Mambugan, Antipolo, Rizal	895,943.84	24-Apr-14	26-Jun-14				bided
5. Impr./Conc. (portion) of Roads at Phase III, Tanza II, Brgy. San Jose, Antipolo, Rizal	Brgy. San Jose, Antipolo, Rizal	994,171.78	24-Apr-14	30-Jun-14				bided
6. Impr./Conc. with Drainage Canal of Road Lot 1 at Urban Community Heights, Sitio Parugan, Brgy. San Jose, Antipolo, Rizal	Brgy. San Jose, Antipolo, Rizal	809,112.84	24-Apr-14	22-Jun-14				bided
7. Impr./Conc. of Roads at Lupang Pangako, Tolosa Subd., Brgy. San Jose, Antipolo, Rizal	Brgy. San Jose, Antipolo, Rizal	1,360,891.70	24-Apr-14	22-Jun-14				bided
9. c) Const. of Footbridge at Sierra Vista Subd., Brgy. Cupang, Antipolo, Rizal	Brgy. Cupang, Antipolo, Rizal	393,931.84	24-Apr-14	12-Jul-14				bided
10. Rehab./Conc. Reblocking of Road at Venus Compound, Phase II, Brgy. San Isidro, Angono, Rizal	Brgy. San Isidro, Angono, Rizal	758,985.09	24-Apr-14	22-Jun-14				bided
11. Impr./Conc. (portion) of Main Road at Sulit Compound, Brgy. San Isidro, Angono, Rizal	Brgy. San Isidro, Angono, Rizal	998,781.45	24-Apr-14	22-Jun-14				bided
12. Const. of Drainage System (portion) of Magallanes St., Brgy. Pila-Pila, Binangonan, Rizal	Brgy. Pila-Pila, Binangonan, Rizal	899,164.37	24-Apr-14	22-Jun-14				bided
14. Impr./Conc. with Canal of Kaayusan St., Karangalan Village, Phase 1-B, Brgy. San Isidro, Cainta, Rizal	Brgy. San Isidro, Cainta, Rizal	1,080,506.72	24-Apr-14	22-Jun-14				bided
15. Impr./Concreting with Canal of (K-50,K-51,K-52 St.) and without canal (K-53 St.), Karangalan Village, Phase I-B, Brgy. San Isidro, Cainta, Rizal	Brgy. San Isidro, Cainta, Rizal	580,605.95	24-Apr-14	22-Jun-14				bided
16. Impr./Conc. of Blk. 43 & Blk. 46 at Sitio Lumang Ilog, Damayan, Floodway B, Brgy. San Juan, Taytay, Rizal; a) Impr./Conc. of Blk. 43 at Sitio Lumang Ilog, Damayan, Floodway B, Brgy. San Juan, b) Impr./Conc. of Blk. 46 at Sitio Lumang Ilog, Damayan, Floodway B, Brgy. San Juan	Brgy. San Juan, Taytay, Rizal	994,424.55	24-Apr-14	2-Jun-14				bided
20. Impr./Conc. of Roads at Cardona & Jalajala, Rizal; a) Impr./Conc. Overlay (portion) of Road at Purok Cavite, Brgy. Ticulio, Cardona, b) Conc. of Kanluran Road, Brgy. Palay-Palay, Jalajala	Cardona & Jalajala, Rizal	630,981.38	24-Apr-14	22-Jun-14				bided

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
25. Impr./Conc. of Saint Monica St. (Road Lot 10), Townsite Subd., Brgy. Sampaloc, Tanay, Rizal	Brgy. Sampaloc, Tanay, Rizal	1,275,474.73	24-Apr-14	22-Jun-14				bided
26. Impr./Conc. (portion) of Masalat Road & Bougainville St., Brgy. Sampaloc, Tanay, Rizal; a) Impr./Conc. (portion) of Masalat Road, Sitio Masanting, b) Impr./Conc. (portion) of Bougengvilla St., Purok 4	Brgy. Sampaloc, Tanay, Rizal	731,188.09	24-Apr-14	2-Jun-14				bided
27. Impr./Const. of Drainage Canal at Lapu-Lapu St., Brgy. Kaybuto, Tanay, Rizal	Brgy. Kaybuto, Tanay, Rizal	880,121.34	24-Apr-14	22-Jun-14				bided
28. Asphalt Overlay of Pastor G. Santos & Manuel Peñaranda St. Brgy. Wawa, Tanay, Rizal	Brgy. Wawa, Tanay, Rizal	1,615,018.19	24-Apr-14	25-May-14				bided