

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4th QUARTER, CY 2016**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>SOCIAL DEVELOPMENT</b>								
Repair of Roofing & Gutter at Rizal Provincial Hospital System-Morong Main, Brgy. San Juan, Morong	Morong	443,829.35	11/4/16	1/2/17	100%	440,722.22		
Construction of 2-units Artesian Well at Brgy. Malanday, San Mateo, Rizal	San Mateo	534,520.62	11/4/16	1/18/17	70%	370,828.14		ongoing
Construction of 2-units Artesian Well at Dulong Bayan I Elem. School, Brgy. Dulong Bayan 1, San Mateo, Rizal	San Mateo	368,737.46	11/4/16	1/18/17	70%	255,685.77		ongoing
Improvement of Water Distribution System at Inuman Elem. School, Sitio Inuman, Brgy. Inarawan, Antipolo	Antipolo	367,295.36	12/20/16	1/23/17	50%	183,647.68		ongoing
Installation of Water Distribution Line at Antipolo Government Center, Sitio Cabading, Brgy. Inarawan, Antipolo	Antipolo	186,808.88	12/20/16	1/23/17	50%	93,404.44		ongoing
Construction of 2-units Artesian Well at Purok I, Brgy. Kinagatan, Binangonan	Binangonan	441,758.58	12/28/16	3/4/17				ongoing
Construction of 1-unit Artesian Well at Brgy. Buhangin, Binangonan	Binangonan	213,357.26	12/28/16	3/4/17				ongoing
Construction of 3-units Artesian Well at Brgy. Bagumbayan, Pililla	Pililla	543,115.68	12/28/16	3/4/17				ongoing
Construction of Deepwell with Jetmatic Pump/Motor & Pressure Tank at Brgy. Guinayang, San Mateo	San Mateo	313,500.02	12/28/16	2/4/17				ongoing
Improvement of Rizal Provincial Hospital System-Angono Annex, Brgy. San Isidro, Angono	Angono	1,578,528.54	1/9/17	4/15/17				bidded
Construction of 2-units Artesian Well at Brgy. San Jose, Baras	Baras	396,387.44	1/26/17	3/14/17				bidded
<b>ECONOMIC DEVELOPMENT</b>								
Improvement/Conc. Of Road Lot 9 at Jungle & Mountaineers Village I, Brgy. Sampaloc	Tanay	983,577.46	03/11/16	05/09/16	100%	1,307,936.83		
Construction of Road Leading to MRF at Sitio Pantay, Brgy. Dalig	Teresa	4,971,065.13	03/11/16	08/17/16	100%	4,955,000.09		
Improvement/Concreting of Walkway with Drainage Canal at Morong National High School, Brgy. San Juan	Morong	2,004,618.09	03/11/16	05/21/16	100%	1,994,606.62		
Concreting of Road at Relocation Site, Barasville, Phase 1 & Phase 2 at Sitio Ibabaw, Brgy. San Juan	Baras	4,531,974.73	03/15/16	07/24/16	20%	903,597.89		with suspension
Improvement/Concreting of Baras-Lagundi-Pinugay Road	Baras	4,997,401.70	03/15/16	07/12/16	57%	2,839,403.62		ongoing
Improvement/Concreting of Baras-Pinugay Road	Baras	4,997,530.19	03/15/16	07/12/16	31%	1,543,276.76		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Riprapping for Side Protection/Concreting of Rodriguez Blvd. at Sitio Biga, Brgy. 3rd District	Jalajala	7,540,820.24	03/15/16	09/10/16	50%	3,760,561.55		with suspension
Rehabilitation/Improvement of Pililla-Jalajala Friendship Highway	Jalajala	9,999,046.13	03/15/16	09/14/16	65%	6,486,389.62		with suspension
Construction of Ibaba Bridge at San Juan & Brgy. San Pedro	Morong	13,043,995.17	03/15/16	11/09/16	70%	3,486,986.90		suspended
Concreting of Tanay-Pinugay Road	Tanay	4,997,401.70	03/15/16	08/21/16	55%	2,490,704.93		with suspension
Construction of Road from Buhay na Tubig, Roman Roxas Road, May-Iba to Sitio Tagbac Antipolo City	Teresa	4,992,884.54	03/15/16	09/10/16				suspended
Construction of Grouted Riprap Canal at portion of Bulobok Creek at Brgy. Manggahan	Rodriguez	9,992,761.93	03/15/16	10/20/16	76%	7,579,812.52		ongoing
Improvement/Concreting (Phase 7) of Orchids St., Sitio Balik Saka, Brgy. Pinugay	Baras	1,845,904.49	03/22/16	5/20/16	80%	1,468,832.40		ongoing
Rehabilitation of Drainage System & Const. of Curbs & Gutter at Phase 5, Sitio Lower Lucban, Brgy. Dela Paz, Antipolo, Rizal	Antipolo	4,087,075.98	09/29/16	1/26/17	90%	3,668,781.58		ongoing
Construction of Additional Box Culvert at Creek of Lower Lucban Phase 5, Brgy. Dela Paz, Antipolo, Rizal	Antipolo	812,118.14	09/29/16	1/26/17	90%	728,169.08		ongoing
Improvement/Concreting/Construction of Drainage Canal at J.M. Pacis St. & M.L. Quezon St., Brgy. Lunsad, Binangonan, Rizal	Binangonan	2,642,629.32	09/29/16	12/27/16	100%	2,631,695.96		
Rehabilitation/Construction of Drainage Canal at Assumption St., St. Gregory Village, Brgy. San Isidro, Cainta, Rizal	Cainta	4,436,647.62	09/29/16	1/6/17	100%	4,422,412.73		
Improvement/Construction of Drainage Canal & Asphalt Overlay (portion) of M.L. Quezon St., Brgy. San Andres, Cainta, Rizal	Cainta	1,339,002.27	09/29/16	11/27/16	100%	1,230,000.65		
Improvement/Construction of Drainage Canal at J. Basig St., Brgy. San Andres, Cainta, Rizal	Cainta	848,448.95	09/29/16	11/27/16	100%	840,000.77		
Concreting (portion) of Feeder Road, Sitio Ilog Banay-Banay, Brgy. Punta, Jalajala, Rizal	Jalajala	1,728,136.04	09/29/16	12/5/16	100%	1,718,890.27		
Construction of CHB Lined Canal at Creek for Side Protection from National Road to Laguna Lake, Brgy. Lubo, Jalajala, Rizal	Jalajala	595,374.02	09/29/16	11/27/16	100%	590,699.04		
Construction of Canal Concrete Cover at Rizal Provincial Hospital System-Morong Main, Brgy. San Juan, Morong, Rizal	Morong	133,065.67	09/29/16	11/27/16	100%	130,281.01		
Improvement/Construction of Drainage Canal (portion) of Turentigue St., Sitio Pook Wawa, Brgy. San Juan, Morong, Rizal	Morong	1,876,581.61	09/29/16	12/7/16	100%	1,866,587.45		
Concreting (portion) of Road A (going to Brgy. Hall)/Daycare Center/Covered Court), Brgy. San Andres, Tanay, Rizal	Tanay	1,197,477.74	09/29/16	11/27/16	100%	1,188,862.55		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Concreting of Secondary Road 5 & 6 and Construction of Drainage Canal at Sitio Sampalocan, Brgy. San Jose, Antipolo	Antipolo	871,703.98	10/18/16	12/16/16	100%	863,189.03		
Riprapping for Slope Protection (portion) of Creek at Block 30, Lot 24, Road 22, Phase 2, Cogeo Village, Brgy. Bagong Nayon	Antipolo	560,199.23	10/18/16	12/24/16	100%	558,765.25		
Construction of Drainage Canal from Florentino Compound to Ynares Center Compound, Brgy. San Roque, Antipolo, Rizal	Antipolo	281,082.17	10/18/16	12/24/16	100%	275,226.02		
Improvement/Asphalt Overlay of A. Tiamson St., Brgy. San Roque, Angono	Angono	742,607.36	10/18/16	11/26/16	100%	739,279.95		
Asphalt Overlay (portion) of Don Justo St., Brgy. San Roque	Angono	261,383.69	10/18/16	11/26/16	100%	259,657.54		
Asphalt Overlay of Col. Guido St., Brgy. San Roque	Angono	713,016.26	10/18/16	11/26/16	100%	709,656.79		
Improvement/Asphalt Overlay of Torquiose St., Carebi Village Subd., Brgy. San Isidro, Angono, Rizal	Angono	733,268.87	10/18/16	11/26/16	100%	728,792.15		
Improvement/Construction of Drainage Canal & Upgrading/Concreting at Adelfa St., Brgy Libis	Binangonan	2,434,271.97	10/18/16	1/23/17	80%	1,936,000.08		ongoing
Improvement/Construction of Drainage System at J. Sumulong St., Brgy. San Juan, Morong	Morong	2,576,314.47	10/18/16	12/26/16	60%	1,536,000.00		suspended
Asphalt Overlay of Farmers Road, Brgy. Malaya	Pililla	1,692,372.85	10/18/16	11/26/16	100%	1,687,727.24		
Asphalt Overlay (portion) of Tipi Road at Sitio Tipi, Brgy. Hulo	Pililla	1,227,416.76	10/18/16	11/26/16	100%	1,222,800.17		
Asphalt Overlay at Victorio Jimenez St. & Timotheo F. Rio St., Brgy. Mabini, Baras	Baras	918,083.86	10/18/16	11/26/16	100%	915,201.24		
Improvement/Concreting of Alley & Construction of Canal at Alley 3 & Alley 8, Sitio Upper Sto. Niño, Brgy. Sta. Cruz, Antipolo	Antipolo	1,419,073.23	11/04/16	1/14/17	95%	1,339,535.91		ongoing
Improvement/Concreting with Drainage Canal of Road Lot 4 & 5 at St. Anthony Ville (DOMSA) Phase II, Brgy. San Isidro	Angono	1,048,651.72	11/14/16	1/10/17	100%	1,039,705.82		
Improvement/Upgrading/Concreting of Talampas St., Purok 1, Brgy. Ithan	Binangonan	850,986.11	11/04/16	1/10/17	95%	801,624.59		ongoing
Concreting (phase 3) of Dao St., Brgy. Cuyambay, Tanay, Rizal	Tanay	680,648.59	11/04/16	1/10/17	50%	337,427.27		ongoing
Concreting of Daraitan Road	Tanay	4,998,998.97	11/04/16	4/27/17	36%	1,794,118.89		ongoing
Riprapping for Slope Protection of Puting Kahoy Creek at the back of Crestview, Brgy. Cupang	Antipolo	1,030,971.86	11/04/16	1/10/17	100%	1,021,292.81		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Construction of Drainage Canal (portion) of San Juan St., Sitio San Juan, Brgy. Darangan, Binangonan	Binangonan	1,021,195.65	11/04/16	1/10/17	100%	1,005,000.00		
River Bank Stabilization (Riprapping) at Brgy. Mabini, Santiago, San Jose, & San Juan	Baras	1,499,784.55	11/04/16	1/14/17	65%	968,867.40		ongoing
Riprapping for Side Protection (portion) of Creek at Purok 1, Brgy. Bayugo, Jalajala, Rizal	Jalajala	969,336.54	11/04/16	1/14/17	65%	628,970.80		ongoing
Construction/Rehabilitation of Slope Protection along Sipsipin Creek, Brgy. Sipsipin	Jalajala	4,999,433.49	11/04/16	1/22/17	100%	4,985,724.86		
Construction/Rehabilitation of Slope Protection along Turnina Creek, Brgy. Bagumbayan	Jalajala	4,999,504.31	11/04/16	1/30/17	55%	2,742,020.66		ongoing
Riprapping for Slope Protection at Malinis St., Brgy. Lunsad	Binangonan	464,527.62	11/04/16	1/14/17	95%	439,404.59		ongoing
Riprapping for Slope Protection (portion) of Creek (Lower) at Purok 5, Zone 8, Brgy. Cupang	Antipolo	1,064,348.31	11/21/16	1/13/17	95%	1,003,151.18		ongoing
Improvement/Concreting with Drainage Canal of Road Lot 1 at St. Anthony Ville (DOMSA) Phase II, Brgy. San Isidro	Angono	1,420,707.92	11/21/16	1/31/17	45%	635,123.78		ongoing
Improvement/Concreting with Drainage Canal of Road Lot 3 at St. Anthony Ville (DOMSA) Phase II, Brgy. San Isidro	Angono	527,528.36	11/21/16	1/27/17	90%	471,899.97		ongoing
Rehabilitation/Concreting (portion) of Perdiguerra St., Brgy. Kalayaan, Angono	Angono	416,093.61	11/21/16	1/27/17	90%	369,838.45		ongoing
Asphalt Overlay of Don Justo Extension, Brgy. San Roque, Angono	Angono	1,074,142.97	11/21/16	12/30/16	100%	1,069,048.74		
Asphalt Overlay of Chrysanthemum St., Brgy. Gulod Malaya, San Mateo	San Mateo	613,700.33	11/21/16	12/30/16	100%	609,899.14		
Improvement/Construction of Drainage Canal at J. Luna St., Brgy. Kaytome, Binangonan	Binangonan	891,873.07	11/21/16	1/17/17	85%	751,376.10		ongoing
Improvement/Construction of Road at Sitio Kaypita, Brgy. Kinaboogan Binangonan	Binangonan	1,170,608.86	11/21/16	2/4/17	40%	465,826.58		ongoing
Construction of Drainage Canal (portion) of F. Manalo St., Sitio Kay Tago, Brgy. Concepcion, Baras	Baras	422,245.53	11/21/16	1/13/17	70%	292,711.52		ongoing
Concreting with Drainage Canal (portion) of G. Borja St., Brgy. Bagumbong, Jalajala	Jalajala	999,926.31	11/21/16	1/19/17	15%	148,787.04		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Riprapping for Slope Protection (portio) of Creek at Sitio Barak, Brgy. Quisao	Pililla	1,657,160.21	11/21/16	1/19/17	80%	1,317,728.55		ongoing
Riprapping for Slope Protection (portio) of Creek crossing G. Natividad St., going to O.T. Cruz St. at Brgy. Dulombayan	Teresa	835,861.47	11/21/16	1/31/17	60%	498,490.19		ongoing
Improvement/Construction Canal Cover (portion) beside Covered Court at Sitio Phase V-A, Brgy. Dela Paz, Antipolo	Antipolo	37,980.24	11/25/16	1/20/17	5%	1,829.14		ongoing
Riprapping for Slope Protection (portion) of Creek at Greenheights Newton, Brgy Mayamot	Antipolo	567,413.84	11/25/16	1/16/17	90%	503,913.57		ongoing
Improvement/Concreting of Creek Bed at Purok 1, Brgy. Bangad	Binangonan	804,532.05	11/25/16	1/20/17				suspended
Improvement/Concreting of Medina Extension, Brgy. Special District, Jalajala	Jalajala	1,156,549.82	11/25/16	1/16/17	15%	172,051.32		ongoing
Improvement/Concreting (portion) of Road at Sitio Yapak, Brgy. Lagundi, Morong	Morong	999,996.83	11/25/16	1/28/17	30%	297,000.26		ongoing
Rehabilitation/Concreting (portion) of Tabaco Road at Sitio Tabaco, Brgy. Hulo, Pililla	Pililla	1,046,296.89	11/25/16	1/8/17	87%	902,438.07		ongoing
Improvement/Concreting (portion) of Road at Sitio Samlay, Brgy. San Andres, Tanay	Tanay	1,499,873.20	11/25/16	1/28/17	35%	520,215.65		ongoing
Improvement / Concreting of Road Lot 5 at Manseta Subd., Purok 3, Zone 8, Brgy. Cupang, Antipolo	Antipolo	544,891.41	12/20/16	1/12/17				ongoing
Riprapping for Slope Protection of Creek at the back of Pavoni Parish Church, Labangan Creek, Brgy. Mambugan	Antipolo	215,120.25	12/20/16	1/12/17				ongoing
Improvement / Construction of Grouted Riprap for Slope Protection (portion) of Mabolo Creek, Sitio Mabolo, Brgy. Mambugan, Antipolo	Antipolo	62,305.60	12/20/16	1/12/17				ongoing
Concreting of Main Road (Right Side/Phase 2) at PCUP-RPG Ville (Ondoy Vilaage), Sitio Abuyod, Brgy. San Jose, Antipolo	Antipolo	999,996.33	12/20/16	2/16/17				ongoing
Construction of Drainage System at Road Lot 7, Peace Village 2, Brgy. San Luis, Antipolo	Antipolo	885,221.60	12/20/16	2/4/17				ongoing
Riprapping for Slope Protection (portion) of Banaba Creek, UPEHCO Village, Brgy. San Luis, Antipolo	Antipolo	1,206,400.32	12/20/16	2/12/17				ongoing
Concreting & Construction of Drainage Canal of Secondary Road 8 at Sitio Sampalocan, Brgy. San Jose, Antipolo	Antipolo	800,001.79	12/20/16	2/12/17				ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Riprapping for Slope Protection of Creek & Construction of Footbridge at Atis Road, Unit 4, Pagrai Hills, Brgy. Mayamot, Antipolo	Antipolo	1,126,136.84	12/20/16	2/12/17				ongoing
Improvement/Construction of Drainage Canal at Sampalok St. (Road Lot 13) Sta. Ursula, Brgy. Batingan, Binangonan	Binangonan	1,199,974.70	12/20/16	2/16/17				ongoing
Improvement / Concreting of Road Lot 7 at Manseta Subd., Purok 3, Zone 8, Brgy. Cupang, Antipolo	Antipolo	513,934.96	12/20/16	2/12/17				ongoing
Improvement/Concreting & Construction of Drainage Canal at Blk. 60 , Sitio Panghulo, Brgy. San Juan, Taytay	Taytay	886,209.64	12/20/16	2/12/17				ongoing
Improvement/Concreting & Construction of Drainage Canal at Blk. 69, Sitio Panghulo, Brgy. San Juan, Taytay	Taytay	758,979.18	12/20/16	2/12/17				ongoing
Improvement/Concreting of Road & Alleys at Habitat Ynares Village, Brgy. Pinugay, Baras	Baras	1,019,678.94	12/20/16	2/12/17				ongoing
Improvement/Concreting (portion) of Medina St. , Brgy. Special District, Jalajala	Jalajala	482,531.13	12/20/16	2/12/17				ongoing
Construction of Drainage Canal at 17x30m Ynares Multi-Purpose Covered Court (Rafter Type) at Brgy. Sipsipin, Jalajala	Jalajala	323,476.06	12/20/16	2/12/17				ongoing
Improvement/Construction of Drainage Canal (portion) of Natividad St., Sitio Hulo, Brgy. San Pedro, Morong	Morong	2,415,769.37	12/20/16	2/20/17				ongoing
Improvement/Construction of Drainage Canal (portion) of E. dela Paz St., Brgy. Maybancal, Morong, Rizal	Morong	548,292.12	12/20/16	2/16/17				ongoing
Concreting of P. Santiago Extension, Brgy. Poblacion, Teresa	Teresa	994,745.20	12/20/16	1/23/17				ongoing
Rehabilitation of Drainage Canal & Concrete Reblocking of Alley 6, Peace Village 2, Brgy. San Luis, Antipolo	Antipolo	961,078.58	12/28/16	3/4/17				ongoing
Rehabilitation/Construction of Drainage System at Ligtasan St., Brgy. San Roque, Antipolo	Antipolo	2,959,189.17	12/28/16	4/6/17				ongoing
Riprapping for Slope Protection of Creek besides Block 8, Lot 36 Epheta Sector B (portion), Sitio Maligaya, Brgy. San Isidro	Antipolo	175,958.16	12/28/16	2/5/17				ongoing
Rehabilitation/Concreting (portion) of Col. Guido Extension, Brgy. San Roque, Angono	Angono	1,338,591.45	12/28/16	3/5/17				ongoing
Improvement/Concrete Overlay with Drainage Canal of Floodway St., Purok I, Brgy. Janosa, Binangonan	Binangonan	1,032,497.85	12/28/16	3/9/17				ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Constuction of Drainage System at Road Lot 3,4,7 & 8, COD Compound, Brgy. Tayuman	Binangonan	2,279,371.05	12/28/16	3/17/17				ongoing
Improvement/Concreting of Road with Drainage Canal at Martinez Compound, Brgy. Darangan, Binangonan	Binangonan	613,473.46	12/28/16	2/25/17				ongoing
Riprapping for Slope Protection (portion) of Mapandan Creek at Simona Subd., Brgy. San Isidro, Taytay	Taytay	985,536.46	12/28/16	3/9/17				ongoing
Improvement/Concreting of Pulong Monico Road, Sitio Pulong Monico, Brgy. Bagumbong, Jalajala	Jalajala	662,354.18	12/28/16	3/9/17				ongoing
Improvement/Construction of Drainage Canal (portion) at Balayong St., Purok 5, Brgy. Sampaloc, Tanay	Tanay	999,892.68	12/28/16	3/5/17				ongoing
Improvement/Construction of Drainage Canal (portion) at Dagang St., Purok 5, Brgy. Sampaloc, Tanay	Tanay	999,892.68	12/28/16	2/25/17				ongoing
Rehabilitation of Damage Riprap Wall of Creek at the back of Ynares Center, Brgy. San Roque, Antipolo City	Antipolo	192,400.44	01/11/17	5/25/17				ongoing
Rehabilitation of Riprap Slope Protection (portion) of Labambam Creek, Lourdes Subd., Brgy. Mambungan, Antipolo City	Antipolo	122,877.04	01/11/17	2/28/17				ongoing
Concreting (portion) of Road 6 at Purok Sampaguaita, Brgy. Sta Cruz, Antipolo City	Antipolo	2,264,491.93	01/11/17	2/24/17				ongoing
Improvement/Concreting (portion) of Road 9 at Arveemar Homes Subd., Brgy. San Isidro, Angono	Angono	1,218,164.75	01/11/17	2/20/17				ongoing
Improvement/Construction of Drainage Canal at Upper Kasinay St., Brgy. Darangan, Binangonan	Binangonan	591,780.24	01/11/17	2/20/17				ongoing
Improvement/Concreting (portion) of Road Lot 1 at Alpha Omega St., Brgy. San Isidro, Angono	Angono	245,390.60	01/11/17	2/20/17				ongoing
Improvement/Concreting/Construction of Drainage Canal at Road Lot 5 (Lansones St.), Vocalan Compound, Brgy. Pag-Asa Binangonan	Binangonan	1,168,551.87	01/11/17	2/20/17				ongoing
Improvement/Asphalt Overlay (portion) of Paralejas St. & Rehabilitation/Concreting (portion) of Sitio Hulo Road, Brgy. Pilapila, Binangonan	Binangonan	1,472,624.70	01/11/17	2/24/17				ongoing
Improvement/Asphalt Overlaying at Dr. Bayani Estacio Boulevard, Brgy. San Roque & Brgy. Dalig, Cardona	Cardona	2,179,170.59	01/11/17	1/19/17				ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting of Alley 35 & 36 at Habitat Ynares Village, Brgy. Pinugay, Baras	Baras	452,916.74	01/11/17	2/20/17				bided
Concreting & Construction of Drainage Canal of Secondary Road 7 at Sitio Sampalocan, Brgy. San Jose, Antipolo	Antipolo	282,595.18	01/11/17	2/20/17				bided
Improvement/Construction of Drainage Canal at Purok 5, Brgy. Looc, Cardona	Cardona	508,160.92	01/11/17	2/20/17				bided
Construction of Drainage Canal of Luna St. at Sitio Ik-Ik, Brgy. Lubo Jalajala	Jalajala	384,354.96	01/11/17	2/20/17				bided
Construction of Drainage Canal of Main Road & Pathwalk at Sitio Ik-Ik, Brgy. Lubo Jalajala	Jalajala	752,202.69	01/11/17	2/20/17				bided
Rehabilitation/ Riprapping for Slope Protection (portion) of Morong River at Tupas St., Brgy. San Pedro	Morong	411,984.97	01/11/17	2/24/17				bided
Provision of Concrete Cover of CHB Canal at Road Lot 8, Peace Village 2, Brgy. San Luis, Antipolo	Antipolo	419,768.08	01/26/17	4/3/17				bided
Repair of Concrete Footbridge at Creek Alley, Peace Village 2, Brgy. San Luis, Antipolo	Antipolo	44,886.49	01/26/17	4/3/17				bided
Construction of Drainage Canal/Sidewalk at Saint Esteban St., Saint Milagros Subd., Brgy. Dalig, Antipolo	Antipolo	333,114.51	01/26/17	4/3/17				bided
Construction of Spillway at Sitio Igiban, Zone 7A, Brgy. Cupang, Antipolo	Antipolo	9,740,309.80	01/26/17	6/24/17				bided
Improvement/Concreting of Road/Construction of Drainage Canal at Road Lot 3 (Rambutan St.), Vocalan Compound, Brgy. Pag-Asa, Binangonan	Binangonan	950,991.02	01/26/17	4/3/17				bided
Improvement/Concreting /Construction of Drainage Canal at Road Lot 8 (Macopa St.)( portion), Vocalan Compound, Brgy. Pag-Asa, Binangonan	Binangonan	717,646.41	01/26/17	4/3/17				bided
Rehabilitation/Concreting with Drainage Canal at Katapangan St., Karangalan Village, Brgy. San Isidro, Cainta	Cainta	540,348.47	01/26/17	4/3/17				bided
Concreting of Barcelona St. at Sitio Ik-Ik, Brgy. Lubo, Jalajala	Jalajala	419,907.75	01/26/17	4/3/17				bided
Concreting of Aquino St., Sitio Ik-Ik, Brgy. Lubo, Jalajala	Jalajala	339,381.74	01/26/17	4/3/17				bided
Repair/Improvement of Drainage Canal at Garrovillas Extension, Sitio Balante, Brgy. San Jose, Morong	Morong	633,399.80	01/26/17	4/3/17				bided



PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Riprapping for Slope Protection (portion) of Mango River, Block 6, Doña Maria Subd., Brgy. Burgos, Rodriguez	Rodriguez	1,206,035.24	01/26/17	4/11/17				bidded
Riprapping for Side Protection (portion) of Lanatin River, Brgy. Sto. Niño, Tanay	Tanay	2,199,248.98	01/26/17	7/12/17				bidded
Concreting of Braza St. at Sitio Naglabas, Brgy. Pagkalinawan, Jalajala	Jalajala	508,264.29	01/26/17	4/3/17				bidded

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**LUISITO G. MUNSOD**

(Sgd) Provincial Engineer

**PRISCILLA R. PADUA**

(Sgd) Provincial Budget Officer

**REBECCA A. YNARES**

(Sgd) Governor