

**RIZAL PROVINCIAL GOVERNMENT**  
**LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO BARANGAY DEVELOPMENT PROGRAM**  
**Report on Fund Utilization and Status of Program/Project Implementation**  
**For the Quarter Ended March 31, 2022**

Fund Source	Date of Notice of Debit Account Issued (NDAI)	Type of Program / Project	Name/Title of Program/Project	Specific Location	Mechanism / Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program / Project Status
							Received	Obligation	Disbursement		
2021 General Appropriations Act	8-Jun-21	Farm to Market Road	Concreting of Farm to Market Road	Brgy. Puray, Rodriguez	Public Bidding (By Contract)	3,708	20,000,000.00	18,904,822.64	0.00	Jun 2022	Ongoing - 41%
2021 General Appropriations Act	8-Jun-21	Farm to Market Road	Concreting of Farm to Market Road (Tinucan Boundary-Sta. Ines Road)	Brgy. Sta. Ines, Tanay	Public Bidding (By Contract)	2,420	7,000,000.00	6,964,719.38	6,964,719.38	Jan 2022	Completed - 100%
2021 General Appropriations Act	8-Jun-21	Reconstruction in Connection with the Occurrence of Natural or Human-Induced Calamities	Reconstruction of Stone Masonry for Side Protection of Lanatin River	Brgy. Sta. Ines, Tanay	Public Bidding (By Contract)	2,420	10,000,000.00	9,944,190.64	0.00	Jun 2022	Ongoing - 45%
2021 General Appropriations Act	8-Jun-21	Health Station	Construction of One Storey Multi-Purpose Building (Health Center)	Brgy. Sta. Ines, Tanay	Public Bidding (By Contract)	2,420	3,000,000.00	2,973,128.67	0.00	May 2022	Ongoing - 46%
2021 General Appropriations Act	25-Jun-21	Farm to Market Road	Improvement of Farm to Market Road	Brgy. Macabud, Rodriguez	Public Bidding (By Contract)	10,727	20,000,000.00	19,899,991.11	0.00	Apr 2022	Completed - 100%


Prepared By:


  
 Jeronimo Dela Rosa  
 OIC - Provincial Accounting Office

Attested by:

  
 Rebecca A. Ynares  
 Provincial Governor

Certified Correct by: The Local Finance Committee (LFC)

  
 Maestra Marivic S. Leyva  
 OIC - Provincial Budget Office

  
 Ma. Telesa E. Landuyan  
 Provincial Treasurer

  
 Engr. Camila R. Colanjes  
 OIC - Provincial Planning and Development Office