

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2016**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
Repair/Repainting of 2-storey Multi-Purpose Bldg. (Health Center) at Brgy. Del Remedio	Cardona	92,992.40	10/16/16	12/18/16	100%	187,470.03		
ECONOMIC DEVELOPMENT								
Construction of Drainage System at Sitio Itaas at Brgy. Bombongan	Morong	3,442,461.92	03/03/16	05/12/16	100%	3,430,538.30		
Const. of Drainage Canal (portion) of Cong. Ding Tanjuatco St. (formerly P. Burgos St.), Brgy. San Isidro	Tanay	1,609,485.04	03/03/16	05/09/16	100%	1,599,471.93		
Improvement/Conc. Of Road Lot 9 at Jungle & Mountaineers Village I, Brgy. Sampaloc	Tanay	983,577.46	03/11/16	05/09/16	85%	836,648.84		on going
Construction of Road Leading to MRF at Sitio Pantay, Brgy. Dalig	Teresa	4,971,065.13	03/11/16	08/17/16	98%	4,871,643.83		on going
Improvement/Asphalt Overlay (portion) of P. Burgos St. Brgy. Libid	Binangonan	1,808,943.97	03/11/16	04/11/16	100%	1,798,584.29		
Improvement/Concreting (Phase 6) of Orchis St., Sitio Balik-Saka, Brgy. Pinugay	Baras	1,666,265.75	03/15/16	05/13/16	100%	1,657,257.06		
Improvement/Concreting of Walkway with Drainage Canal at Morong National High School, Brgy. San Juan	Morong	2,004,618.09	03/11/16	05/21/16	15%	300,693.71		suspended
Rehabilitation/Construction of Concrete Canal along Tarimas Creek at P. Rodriguez St., Brgy. San Rafael	Rodriguez	2,187,106.24	03/11/16	06/18/16	100%	2,174,000.52		
Concreting of Road at Relocation Site, Barasville, Phase 1 & Phase 2 at Sitio Ibabaw, Brgy. San Juan	Baras	4,531,974.73	03/15/16	07/24/16	13%	587,338.63		suspended
Improvement/Concreting of Baras-Lagundi-Pinugay Road	Baras	4,997,401.70	03/15/16	07/12/16	15%	749,610.26		with suspension
Improvement/Concreting of Baras-Pinugay Road	Baras	4,997,530.19	03/15/16	07/12/16	31%	1,549,234.36		with suspension
Improvement/Riprapping for Side Protection/Concreting of Rodriguez Blvd. at Sitio Biga, Brgy. 3rd District	Jalajala	7,540,820.24	03/15/16	09/10/16	22%	1,658,980.45		with suspension
Rehabilitation/Improvement of Pililla-Jalajala Friendship Highway	Jalajala	9,999,046.13	03/15/16	09/14/16	5%	498,953.05		with suspension
Construction of Ibaba Bridge at San Juan & Brgy. San Pedro	Morong	13,043,995.17	03/15/16	11/09/16	10%	1,304,399.52		suspended
Concreting of Tanay-Pinugay Road	Tanay	4,997,401.70	03/15/16	08/21/16	24%	1,199,376.41		with suspension
Construction of Road from Buhay na Tubig, Roman Roxas Road, May-Iba to Sitio Tagbac Antipolo City	Teresa	4,992,884.54	03/15/16	09/10/16	1%	49,773.58		suspended
Construction of Irrigation System at Sitio Torondo, Brgy. Santiago	Baras	999,898.18	03/15/16	05/13/16	100%	988,607.64		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Construction of Grouted Riprap Canal at portion of Bulobok Creek at Brgy. Manggahan	Rodriguez	9,992,761.93	03/15/16	10/20/16	63%	6,283,265.64		on going
Construction of Drainage System at C.T. Catambay St., Brgy. Mag-Ampon	Tanay	429,485.27	03/22/16	5/16/16	100%	425,897.19		
Improvement/Concreting (Phase 7) of Orchids St., Sitio Balik Saka, Brgy. Pinugay	Baras	1,845,904.49	03/22/16	5/20/16	20%	36,720.81		suspended
Rehabilitation of Drainage System & Const. of Curbs & Gutter at Phase 5, Sitio Lower Lucban, Brgy. Dela Paz, Antipolo, Rizal	Antipolo	4,087,075.98	09/29/16	1/26/17				to start
Construction of Additional Box Culvert at Creek of Lower Lucban Phase 5, Brgy. Dela Paz, Antipolo, Rizal	Antipolo	812,118.14	09/29/16	1/26/17				to start
Improvement/Concreting/Construction of Drainage Canal at J.M. Pacis St. & M.L. Quezon St., Brgy. Lunsad, Binangonan, Rizal	Binangonan	2,642,629.32	09/29/16	12/27/16				to start
Rehabilitation/Construction of Drainage Canal at Assumption St., St. Gregory Village, Brgy. San Isidro, Cainta, Rizal	Cainta	4,436,647.62	09/29/16	12/27/16				to start
Improvement/Construction of Drainage Canal & Asphalt Overlay (portion) of M.L. Quezon St., Brgy. San Andres, Cainta, Rizal	Cainta	1,339,002.27	09/29/16	11/27/16				to start
Improvement/Construction of Drainage Canal at J. Basig St., Brgy. San Andres, Cainta, Rizal	Cainta	848,448.95	09/29/16	11/27/16				to start
Concreting (portion) of Feeder Road, Sitio Ilog Banay-Banay, Brgy. Punta, Jalajala, Rizal	Jalajala	1,728,136.04	09/29/16	12/5/16				to start
Construction of CHB Lined Canal at Creek for Side Protection from National Road to Laguna Lake, Brgy. Lubo, Jalajala, Rizal	Jalajala	595,374.02	09/29/16	11/27/16				to start
Construction of Canal Concrete Cover at Rizal Provincial Hospital System-Morong Main, Brgy. San Juan, Morong, Rizal	Morong	133,065.67	09/29/16	11/27/16				to start
Improvement/Construction of Drainage Canal (portion) of Turentigue St., Sitio Pook Wawa, Brgy. San Juan, Morong, Rizal	Morong	1,876,581.61	09/29/16	12/7/16				to start
Concreting (portion) of Road A (going to Brgy. Hall)/Daycare Center/Covered Court, Brgy. San Andres, Tanay, Rizal	Tanay	1,197,477.74	09/29/16	11/27/16				to start
Concreting of Secondary Road 5 & 6 and Construction of Drainage Canal at Sitio Sampalocan, Brgy. San Jose, Antipolo	Antipolo	871,703.98	10/18/16	12/16/16				bidded
Riprapping for Slope Protection (portion) of Creek at Block 30, Lot 24, Road 22, Phase 2, Cogeo Village, Brgy. Bagong Nayon	Antipolo	560,199.23	10/18/16	12/24/16				bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Construction of Drainage Canal from Florentino Compound to Ynares Center Compound, Brgy. San Roque, Antipolo, Rizal	Antipolo	281,082.17	10/18/16	12/24/16				bidded
Improvement/Asphalt Overlay of A. Tiamson St., Brgy. San Roque, Angono	Angono	742,607.36	10/18/16	11/26/16				bidded
Asphalt Overlay (portion) of Don Justo St., Brgy. San Roque	Angono	261,383.69	10/18/16	11/26/16				bidded
Asphalt Overlay of Col. Guido St., Brgy. San Roque	Angono	713,016.26	10/18/16	11/26/16				bidded
Improvement/Asphalt Overlay of Torquiose St., Carebi Village Subd., Brgy. San Isidro, Angono, Rizal	Angono	733,268.87	10/18/16	11/26/16				bidded
Improvement/Construction of Drainage Canal & Upgrading/Concreting at Adelfa St., Brgy Libis	Binangonan	2,434,271.97	10/18/16	1/23/17				bidded
Improvement/Construction of Drainage System at J. Sumulong St., Brgy. San Juan, Morong	Morong	2,576,314.47	10/18/16	12/26/16				bidded
Asphalt Overlay of Farmers Road, Brgy. Malaya	Pililla	1,692,372.85	10/18/16	11/26/16				bidded
Asphalt Overlay (portion) of Tipi Road at Sitio Tipi, Brgy. Hulo	Pililla	1,227,416.76	10/18/16	11/26/16				bidded
Asphalt Overlay at Victorio Jimenez St. & Timotheo F. Rio St., Brgy. Mabini, Baras	Baras	918,083.86	10/18/16	11/26/16				bidded

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(Sgd) LUISITO G. MUNSOD

Provincial Engineer

(Sgd) PRISCILLA R. PADUA

Provincial Budget Officer

(Sgd) REBECCA A. YNARES

Governor